Durr Multi Axle Dyno/Brake Test Electrical Schedule

Task	Task Description – BEFORE COMMECNCING THE	ОК	Not OK (If Not	Completed By
No.	ELECTRICAL CONNECTION CHECK, PANEL MUST BE		OK, Rectify Or	
	ISOLATED FOR 30 MINUTES TO DISCHARGE ANY		Notify M.E	
	STORED ENERGY AND SHUT CONTROL PC DOWN			
	BEFORE MAIN PANEL POWER DOWN.			
1	Check functionality of the main isolator			
2	Check the condition of the main panel & clean if			
	necessary			
3	Check condition and functionality of all switches,			
	buttons and indication lamps on the front of the main			
	panel			
4	Inspect all contactors & relays for visible signs of			
	damage or over heating			
5	Check condition /operation of the main panel PC			
	including the filters, clean if necessary			
6	Check all electrical connections for security within the			
	main panel		_	
7	Check all connections on all emergency stop switches			
	ensuring correct functionality			
8	Check the batteries of the uninterruptable power			
	supply unit (UPS)			
9	Clean the ventilation slots on the UPS unit			
10	Ensure all beacons & monitors for correct operation			
11	Check the condition and security of the roller proximity			
	& ultrasonic sensors, clean if required and check correct			
12	operation			
12	Check all electrical connections on the control area,			
13	valve blocks, I/O units, harting plugs etc in pit area. Check all motor terminal connections in the driven			
13	rollers and free rolling calibration motors.			
14	Check motor terminals on wheel base and roller pitch			
17	motors.			
15	Visually inspect all motor cables and control cables for			
	damage and wear.			
16	Check the pit lighting is functioning correctly replace			
	any damaged fittings or faulty lamps if necessary	_	_	_
17	Check condition & security of all the safety guarding			
	around the rollers. Make note of any damaged panels			
18	Inspect all trunking, tray & conduits for signs of damage			
	and security			
19	Check operation of booth lighting, replace any faulty			
	lamps or fittings if required			
20	Ensure all warning indicators are functioning correctly			
	within the booth			
21	Check the functionality of the isolators on the entry &			
	exit roller shutter doors			

Durr Multi Axle Dyno/Brake Test Electrical Schedule

Task No.	Task Description – BEFORE COMMECNCING THE ELECTRICAL CONNECTION CHECK, PANEL MUST BE ISOLATED FOR 30 MINUTES TO DISCHARGE ANY STORED ENERGY AND SHUT CONTROL PC DOWN BEFORE MAIN PANEL POWER DOWN.	ОК	Not OK (If Not OK, Rectify Or Notify M.E	Completed By	
22	Check that the entrance/exit doors function correctly using the manual controls on the front of the control enclosures				
23	Inspect for damage and security of all cabling on the entrance/exit doors				
24	Check the condition of the input/extraction control panel inside the booth				
25	Check all electrical connections within the input/extract control panel inside the booth				
26	Ensure all switches & indicators are functioning correctly on input/extract control panel inside the booth				
27	Check the functionality of the main isolator for the ventilation panel on the booth roof				
28	Check condition of the ventilation panel, clean if required				
29	Check all electrical connections within the ventilation panel for security				
30	Inspect all contactors, relays & circuit breakers for any signs of damage or signs of overheating. Replace any suspect units immediately				
31	Check all connections within the input & extract inverter drives				
32	Check the electrical connections within each Belimo unit on the input fans				
33	Check the motor connections on the input & extract fan motors				
34	Check the connections in the isolators for input & extract fan motors				
35	Check the general housekeeping in the area				
36	Check the security and condition of the safety barriers, report any damage to your shift M.E				
Comments, Note Task Number Adjacent To Any Issues Found					
				-	