## Engine Dress Sub Assembly Crane Electrical Schedule

Task	Task Description –	ОК	Not OK (If Not	Completed By
No.			OK, Rectify Or	
			Notify M.E	_
1	Check hoist details are correct as to information on			
_	front page of this schedule			
2	Check the correct operation of the hoist unit.			
3	Check for any damage to the hoist unit.			
4	Check Connections within Hoist control enclosure.			
5	Check all cables and glands for damage and			
	deformation.			
6	Check Pendant for any damage.			
7	Check Pendant connections and functionality, repair if			
8	necessary.  Check that the scaff tag is in place and displays the			
	correct information.			
9	Check the correct operation of the "OVERHOIST" and			
	"OVERLOWER"			
10	Check cross travel operation.			
11	Check connections with cross travel enclosure and			
	motor enclosure.			
12	Check security of all catenary fixings, secure if necessary			
13	Check if cable trollies are free moving.			
14	Check security and position of towing arm on hoist.			
15	Check condition of catenary cable.			
16	Check correct operation of isolator			
17	Check connections in the isolator			
Comments, Note Mask Number Adjacent To Any Issues Found				