Hydropac Accumulator Cleaning Schedule

Task	Task Description –	ОК	Not OK (If Not	Completed By
No.			OK, Rectify Or Notify M.E	
1	Isolate the hydropac pumps following the Isolation procedure			
2	Remove the 3 fixings securing the frame & baffle plate into the accumulator tank			
3	Remove the baffle plate & frame. From the accumulator tank			
	Clean the baffle, tank walls & the bottom of the tank			
4	Replace the frame & baffle plate into the accumulator tank ensuring all 3 fixings are secure			
5	Reinstate the hydropac pumps			
Comments, Note Task Number Adjacent To Any Issues Found				