

EX Area Equipment Visual Inspection Schedule

Task No.	Task Description – Visually check the condition of the electrical / mechanical installations in each of the designated areas (Integrity / Earth). The objective is to ensure that each item is in good condition and will not provide ignition to the substances used in the area. Any issues found must be rectified immediately. Chassis Paint Mix Room	OK	Not OK (If Not OK, Rectify Or Notify M.E	Completed By
1	2 Light switches fed from DBT3 – CB7	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
2	6 Twin EX light fittings	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
3	2 Emergency EX light fittings	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
4	1 Earth strap (Copper Strip)	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
5	2 Glutton Pumps on catalyst	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
6	6 President 4 ball pumps (paint)	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
7	7 Fixed mix tanks	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
8	6 Paint tank agitators	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
9	2 Diaphragm pump on wall (solvent)	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
10	1 Low Level Switched (orange unit EX)	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
11	1 Siren / red indicator light	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>

Task No.	Chassis Paint Mix Room Store	OK	Not OK (If Not OK, Rectify Or Notify M.E	Completed By
12	4 Light switches EX	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
13	1 Earth strap (Copper Strip)	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
14	8 Twin Lights EX	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
15	2 Emergency Lights EX	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
16	1 Alarm Bell EX	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
17	1 Siren and Red Light EX	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
18	1 Orange Unit mounted 450mm from ground	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
19	2 Junction Boxes EX	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
20	2 Ceiling Sensors	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
21	1 Pyroban Electric Pallet Truck EX (No.93)	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
22	5 Agitators (37348 / 37349 / 37547 / 37546 / 37350	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
23	7 Binks Diaphragm Pumps (Wall Mounted)	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
24	1 Binks Diaphragm Pump (Screen Wash)	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
25	1 1:1 Graco pump (Screen Wash) c/w coalescing sheath	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>

EX Area Equipment Visual Inspection Schedule

Task No.	Task Description – Visually check the condition of the electrical / mechanical installations in each of the designated areas (Integrity / Earth). The objective is to ensure that each item is in good condition and will not provide ignition to the substances used in the area. Any issues found must be rectified immediately. Chassis Paint Kitchen	OK	Not OK (If Not OK, Rectify Or Notify M.E	Completed By
26	6 Binks Diaphragm Pumps	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
27	1 Small Binks Diaphragm Pump for cleaning purposes	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
28	1 Earth Strap	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
29	2 MEDC Alarm sounder / indicator lamp	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
30	6 Twin fluorescents and glass	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
31	1 Fire break glass unit	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
32	5 Vegaswing level sensors	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>

Task No.	Task Description – Chassis Paint Workshop	OK	Not OK (If Not OK, Rectify Or Notify M.E	Completed By
33	1 Diaphragm Pump	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
34	4 Twin Fluorescents	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
35	2 Benches	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
36	1 Evolver test station	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>

Task No.	Task Description – Chassis Spray Manual Booth	OK	Not OK (If Not OK, Rectify Or Notify M.E	Completed By
37	8 Electro-static spray guns	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
38	Lights	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>

Task No.	Task Description – New Touch Up Spray Booth (POD Corner LAP)	OK	Not OK (If Not OK, Rectify Or Notify M.E	Completed By
39	Lighting / Protective Glass / Seals	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
40	1 Vehicle Lift Isolator	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>

EX Area Equipment Visual Inspection Schedule

Task No.	Task Description – Visually check the condition of the electrical / mechanical installations in each of the designated areas (Integrity / Earth). The objective is to ensure that each item is in good condition and will not provide ignition to the substances used in the area. Any issues found must be rectified immediately. New Touch Up Spray Booth (POD Corner LAP) Mix Room	OK	Not OK (If Not OK, Rectify Or Notify M.E	Completed By
41	1 Light / Protective Glass / Seal	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
42	Bench, shelves, cupboard	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>

Task No.	Task Description – New Commercial Booth (500 Shop) Mix Room & Paint storage.	OK	Not OK (If Not OK, Rectify Or Notify M.E	Completed By
43	3 Drip Trays / Bund Trays	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
44	1 1:1 Graco Barrel Pump	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
45	Barrels Earthed	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
46	3 Lights / Protective Glass / Seals	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>

Task No.	Task Description – New Commercial Booth(500 Shop) Paint Storage Room.	OK	Not OK (If Not OK, Rectify Or Notify M.E	Completed By
47	Sartorius Colour Mix Scales / Computer EX	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
48	Shelves , mixer	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>

Task No.	Task Description – New Commercial Prep Booth(500 Shop)	OK	Not OK (If Not OK, Rectify Or Notify M.E	Completed By
49	23 Lights / protective glass / Seals	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>

Task No.	Task Description –New Commercial Spray Booth(500 shop)	OK	Not OK (If Not OK, Rectify Or Notify M.E	Completed By
50	14 Lights in Roof / protective glass / Seals in 1st Booth	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
51	14 Lights in Roof / protective glass / Seals in 2nd Booth	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
52	14 Lights in Roof / protective glass / Seals in 3rd Booth	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>

Comments, Note Task Number Adjacent To Any Issues Found

[illegible]